



West Trail Living Shoreline Project



Progress Update

**San Mateo County Harbor District
Board of Harbor Commissioners Meeting**

August 2020



Progress



**Data
Collection**

**Concept
Design**

Engineering

Permitting

Construction

(Fall / Winter 2020)

DRAFT FINAL
PLANS, SPECS & ESTIMATE
(August 2020)

SUBMITTED
(July 2020)



Shoreline Protection – Design Goals

- Protect trail from chronic erosion
- Use nature-based techniques, minimize hardscape
- Accommodate sea level rise



Stormwater Improvements – Design Goals

- Improve aesthetics and function
- Water quality and ecological enhancements








SHORELINE PROTECTION






(Photo: SMCHD 2020)

LIVING SHORELINE & TRAIL - PLAN VIEW



LIVING SHORELINE & TRAIL – TYPICAL SECTION



Mixed Sand / Cobble Beach Analog

March 2016



November 2017




Surfer's Point, Ventura, CA

SAND SOURCES

Need = 7,000 CY

Sources:

- Overwash Shoal – 5,400 CY
- Airport Stockpile – 1,600 CY



ROCK SOURCES

- 1-4" Rock - Need 4,500 CY
- 4-10 Ton Rock – Need 500 CY

Source: Re-use and Quarry



STORMWATER IMPROVEMENTS







Bury Pipe

Drainage Basin

Improve Ex. Stormdrain

Remove Existing Outfall







NOTES:

1. BIOFILTRATION BASIN SLOPES PLANTED WITH NATIVE VEGETATION BY OTHERS.

C **TYPICAL BIOFILTRATION CROSS-SECTION**
NOT TO SCALE



Rock-lined Channel




Check Dam



Construction Schedule

Task Name	Duration	Start	Finish
CEQA & Permits	60 edays	Sat 8/8/20	Wed 10/7/20
▾ Bid Phase	41 days	Wed 10/7/20	Wed 12/2/20
Bid Package Final Edits	2 wks	Wed 10/7/20	Tue 10/20/20
Bid Period	4 wks	Wed 10/21/20	Tue 11/17/20
Bid Assessment	2 wks	Wed 11/18/20	Tue 12/1/20
Bid Award	1 day	Wed 12/2/20	Wed 12/2/20
▾ Construction	78 days	Thu 12/17/20	Mon 4/5/21
Mobilization	2 wks	Thu 12/17/20	Wed 12/30/20
▾ Storm Drain on Hillside	25 days	Thu 12/31/20	Wed 2/3/21
Demolition	3 days	Thu 12/31/20	Mon 1/4/21
24" Concrete Pipe & Inlet	2 wks	Tue 1/5/21	Mon 1/18/21
Concrete Channel	2 wks	Tue 1/19/21	Mon 2/1/21
Energy Dissipator	2 days	Tue 2/2/21	Wed 2/3/21
▾ New Shoreline	30 days	Thu 12/31/20	Wed 2/10/21
Clear and Stockpile Native Material	1 wk	Thu 12/31/20	Wed 1/6/21
Rock Fingers	1 wk	Thu 1/7/21	Wed 1/13/21
1"-4" Rock	2 wks	Thu 1/14/21	Wed 1/27/21
Sand	2 wks	Thu 1/28/21	Wed 2/10/21
▾ Biofiltration Basin	12 days	Thu 2/11/21	Fri 2/26/21
Excavate	3 days	Thu 2/11/21	Mon 2/15/21
Fill	6 days	Tue 2/16/21	Tue 2/23/21
Storm Drainage	3 days	Wed 2/24/21	Fri 2/26/21
▾ New Path	11 days	Mon 3/1/21	Mon 3/15/21
Grading and Swale	3 days	Mon 3/1/21	Wed 3/3/21
Concrete and Timber Headers	5 days	Thu 3/4/21	Wed 3/10/21
DG Pavement	3 days	Thu 3/11/21	Mon 3/15/21
Site Cleanup & Demobilize	1 wk	Tue 3/16/21	Mon 3/22/21
Non-Working/Weather Days Allowance	10 days	Tue 3/23/21	Mon 4/5/21
Planting Dune and Biofiltration Basin	2 wks	Tue 4/6/21	Mon 4/19/21



Construction & Monitoring – Anticipated Costs

Hard costs:

- ~\$2.0M with 20% Contingency
- Native Planting & Maintenance


Soft costs:

- Restoration plan
- Construction management
- Biological monitoring
 - Eelgrass
 - Listed species
- Physical monitoring
- Renourishment?



CONSTRUCTION DETAILS

- Import of Sand & Gravel
- West Point Parking Lot
- Night work requested to Minimize Impacts



Grants & Permitting



Grant Funding Investigations

- Grant opportunities were researched and explored throughout Project planning.
- National Fish and Wildlife Foundation Grant applied for, late 2019.
- Honda Foundation Grant.




Permitting and Agency Consultation

Multiple Permits Required:

- *U.S. Army Corps of Engineers*—Individual Permit CWA Section 404; RHA Section 10.
- *Regional Water Quality Control Board*—Section 401 Water Quality Certification/Waste Discharge Requirement.
- *Coastal Commission/County*—Consolidated Coastal Development Permit.

Consultations: U.S. EPA; NOAA Fisheries (NMFS); Cal Department of Fish and Wildlife



Permitting and Environmental Approvals

- CEQA Draft MND - Public comment thru August 21
- Permitting
 - Applications submitted in July 2020, currently under review by agencies.
 - Anticipate permits by Fall 2020.
 - Monitoring and reporting required during and after construction.



Next Steps

- Bidding Process – 40 days (October 2020)
- CEQA & Permits (Fall 2020)
- Mobilization – 14 days (November 2020)
- Construction – 120 days (March 2021 completion)
- Dune and Biofiltration planting (Spring 2021)





www.ghd.com